

Note: Schedule and location is subject to change. This is the best projected effort by the Contractor, Trench Line Excavation, Inc. to inform homeowners, residents, and tenants on construction impact on S River Street. Please anticipate traffic delay due to construction. Thank you.

Monday 10/31/22 mainline on ***S River Street from E Seventh to E Sixth*** (Sta. 21+00 to Sta. 18+00).

Tuesday 11/1/22 mainline on ***S River Street from E Seventh to E Fifth*** (Sta. 18+00 to Sta. 15+00).
Carlson Testing on site.

Wednesday 11/2/22 mainline on ***S River Street from E Sixth to E Fourth*** (Sta. 15+00 to Sta. 13+00).

Thursday 11/3/22 mainline on ***S River Street from E Fifth to E Fourth*** (Sta. 13+00 to Sta. 10+00).
Carlson Testing on site.

Friday 11/4/22 Dig out on ***S River Street at E Fourth intersection*** to prepare for hot tap.
Install 12"x6" tee for a hydrant at ***SW corner of S River and E Fifth intersection*** (Sta. 13+88.9).

Monday 11/7/22 A&A on ***S River Street at E Fourth intersection*** to perform for hot tap (Sta. 10+10.0).
Install 6" ductile iron pipe on ***S River Street at E Sixth intersection*** (Sta. 17+37.4).

Tuesday 11/8/22 Install 6" ductile iron pipe on ***S River Street at E Sixth intersection*** (Sta. 17+57.9) and
on ***S River Street at E Seventh intersection*** (Sta. 21+35.5). Carlson Testing on site.

Wednesday 11/9/22 Install 8" ductile iron pipe on ***S River Street at E Seventh intersection*** (Sta.
21+09.4).

Thursday 11/10/22 Install 6" ductile iron pipe on ***S River Street at E Eighth intersection*** (Sta. 24+70 and
24+89.8). Carlson Testing on site.

Friday 11/11/22 Install 6" ductile iron pipe on ***S River Street at E Ninth intersection*** (Sta. 28+31).

Monday 11/14/22 Install 6" ductile iron pipe on ***S River Street at E Ninth intersection*** (Sta. 28+49.5).

Tuesday 11/15/22 Install 6" ductile iron pipe on ***S River Street at E Tenth intersection*** (Sta. 30+96.2).
Carlson Testing on site.

Wednesday 11/16/22 Install 6" ductile iron pipe on ***S River Street at E Tenth intersection*** (Sta. at 31+50).

Thursday 11/17/22 Install 6" ductile iron pipe on ***S River Street at E Eleventh intersection*** (Sta. 33+98.9).
Carlson Testing on site.

Friday 11/18/22 Install 6" ductile iron pipe on ***S River Street at E Eleventh intersection*** (Sta. 34+72).