

# FIRE FLOW TEST REPORT



501 E First Street  
Newberg, Oregon 97132  
phone 503-554-9553  
fax 503-537-9554

HYDRANT # & LOCATION: 901 Brutscher St DATE: 2/21/2020  
TEST BY: ARC, ARB, MDM Day or Week: Friday TIME OF DAY: 9:15 AM  
WATER SUPPLIED BY: City of Newberg  
PURPOSE OF TEST: Fire Flow Test

## DATA

FLOW HYDRANT A1  
SIZE OPENING: 2.5  
COEFFICIENT: 0.9  
PITOT READING: 58  
GPM: 1,278  
TOTAL FLOW DURING TEST: 1,278 GPM  
STATIC READING: 71 PSI RESIDUAL: 69 PSI  
RESULTS: AT 20 PSI RESIDUAL 7,346 GPM

REMARKS:

